


TOWN-WIDE Undergrounding of Utilities MASTER PLAN



Kimley»Horn



#### Accomplishments



TOWN-WIDE Undergrounding of Utilities MASTER PLAN



Kimley»Horn

#### Accomplishments – TEAMWORK!

- 35 Kimley-Horn Staff Members
- 4 Specialty Subconsultants
- 3 Utility Owners
- 6 Public Infrastructure Stakeholders
- 9 Town of Palm Beach Departments
- UUTF, Mayor and Town Council
- Numerous Individuals and Community Groups

#### Accomplishments - TECHNICAL

- 37 Miles of Overhead Infrastructure
- Over 1,000,000 LF of Conduit
- Nearly 2,000 poles
- Multiple Infrastructure Programs Coordinated and Sequenced
- Implementation Plans Assembled
- Cost and Schedule Opinions Developed

#### Contents

- Twelve Chapters
- Process Description
- Recommendations
- Guide for Program Implementation

#### Chapter 1 – Executive Summary



#### Chapter 2 – Introduction and Project Goals





Chapter 3 – Existing System Overview



#### Chapter 4 – Data Collection


















Chapter 5 – Design Criteria and Conceptual Design Description





#### Chapter 6 – Phasing and Sequencing




#### Chapter 7 – Project Delivery Methods



Chapter 8 – Risk Assessment



#### Chapter 9 – Transportation Management Plan



#### Chapter 10 – Public Outreach Program



Chapter 11 – Overall Opinion of Schedule



### Chapter 12 – Overall Program Opinion of Probable Construction Costs






### **Master Planning Phase**

#### **Progress Update**

- Overall Cost/Master Schedule Refinement
- Draft MP Document for UUTF review and comment
- Meetings with Communications providers
- Draft Broadband RFI completed and submitted to Town staff for review and comment




#### **Master Planning Schedule**



#### **Master Planning Phase**

### Moving Forward – February Tasks

 Continued meetings with utility owners to explore further opportunities to reduce costs



Broadband Infrastructure Assessment RFI Advertisement

#### **Detailed Design Phase**

#### **Progress Update**

- CMAR advertisement and preproposal meeting
- Concept Conduit Plans received for the north and south ends (AT&T and Comcast)
- Bid Document submittal
- Easement Acquisition




#### **Detailed Design Phase**

#### **Easement Acquisition Progress Update**

Phase 1 North	
Easements Required	48
Owners Contacted	39
Easements that have received Owner Approval and are in process	11
Fully Executed Easements Received	3

Phase 1 South	
Easements Required	28
Owners Contacted	6
Easements that have received Owner Approval	5
Fully Executed Easements Received	0

#### **Detailed Design Schedule**



#### **Detailed Design Phase**

### Moving Forward – February Tasks

- FP&L/AT&T/Comcast final design detail coordination
- Easement Acquisition process continues
- Value Engineering continues
- CMAR evaluation and recommendation for award
- Progress/Coordination Meetings




#### **Saves and Raves**

Saves: For this program only, AT&T has agreed to modify their design standards that call for 2-4" conduits for their main line conduit runs to a single 5" conduit. This saves \$3 to \$9/LF depending on installation method.

Raves: AT&T – Again. They delivered their design two days early and were willing to modify their design standards to help the Town achieve cost savings.





TOWN-WIDE Undergrounding of Utilities MASTER PLAN



Kimley»Horn

- Opinion of Probable Cost
- Assumptions and Qualifications
- Cost / Revenue Refinement
- Process Description

#### Overall Program Opinion of Probable Cost Summary

Total Program Cost (Today's Dollars)

Contingency

Inflation (Projected)

Program Total (Rounded)

#### Overall Program Opinion of Probable Cost Summary

\$80,700,000

Contingency

Inflation (Projected)

Program Total (Rounded)

#### Overall Program Opinion of Probable Cost Summary

Total Program Cost (Today's Dollars)	\$80,700,000
Contingency	\$8,840,000
Inflation (Projected)	
Program Total (Rounded)	

#### Overall Program Opinion of Probable Cost Summary

Total Program Cost (Today's Dollars)	\$80,700,000
Contingency	\$8,840,000
Inflation (Projected)	\$9,030,000
Program Total (Rounded)	

#### Overall Program Opinion of Probable Cost Summary

Total Program Cost (Today's Dollars)	\$80,700,000	
Contingency	\$8,840,000	
Inflation (Projected)	\$9,030,000	
Program Total (Rounded)	\$98,600,000	

#### Individual Phase Opinion of Probable Cost Summary \$4,920,000 \$6,650,000 Phase 1 North Phase 5 North \$7,030,000 Phase 1 South Phase 5 South \$7,620,000 Phase 2 North \$4,260,000 Phase 6 North \$5,430,000 \$5,000,000 \$11,560,000 Phase 2 South Phase 6 South Phase 3 North \$4,130,000 Phase 7 North \$5,770,000 Phase 3 South \$6,810,000 \$6,030,000 Phase 7 South \$12,370,000 Phase 4 North \$5,150,000 Phase 8 Phase 4 South \$5,270,000

#### Assumptions and Qualifications (General)

- "Like for Like" Overhead to Underground Conversion
- Broadband Infrastructure
- Town Contractor will perform the bulk of the work
- Conduit will be installed in a joint trench
- Cost is based on the phased construction approach previously presented to the UUTF
- Legal Fees
- Landscape Screening
- Town Employees (Project Coordinator)

#### Assumptions and Qualifications (General)

- Service Entrances
- Rear to Front Conversion
- Spare Conduit
- Pavement Management
- Street Lighting Impacts
- Lake Worth UG Segment
- Master Planning
- Project Contingency
- Market Fluctuations

#### Assumptions and Qualifications (VE)

- Conduit vs. Direct Bury Cabling
- Direct Purchase of Materials
- Vista Switches / Standard Switches
- AT&T Design Standards
- Rear Easement Restoration



#### Opinion of Probable Line Item Cost Summary

OPC	Original Budget	Diff.
\$43,270,000	\$35,000,000	\$8,270,000
(\$11,200,000)	(\$7,947,169)	(\$3,252,831)
\$4,020,000	\$10,075,000	(\$6,055,000)
\$15,950,000	\$8,900,000	\$7,050,000
\$15,110,000	\$1,500,000	\$13,610,000
-	\$12,840,000	(\$12,840,000)
\$7,060,000	\$6,632,000	\$428,000
\$3,930,000	\$3,415,000	\$515,000
\$2,000,000	\$4,285,000	(\$2,285,000)
\$570,000	-	\$570,000
\$8,840,000	\$14,939,966	(\$6,099,966)
\$9,030,000	-	\$9,030,000
	\$43,270,000 (\$11,200,000) \$4,020,000 \$15,950,000 \$15,110,000 - \$7,060,000 \$3,930,000 \$2,000,000 \$570,000 \$8,840,000	\$43,270,000 \$35,000,000 (\$11,200,000) (\$7,947,169) \$4,020,000 \$10,075,000 \$15,950,000 \$8,900,000 \$15,110,000 \$1,500,000 - \$12,840,000 \$7,060,000 \$6,632,000 \$3,930,000 \$3,415,000 \$2,000,000 \$4,285,000 \$570,000 - \$8,840,000 \$14,939,966

#### Comparison Costs

2012 Edison Electric Institute Study (Electric Conversion Only)

- \$190/LF Minimum Reported Cost (Urban)
- \$950/LF Maximum Reported Cost (Urban)
- \$238/LF Average (Palm Beach Urban)

#### Cost / Revenue Refinement

- Utility Owner Participation
- Broadband Revenue
- Grant Funding
- Palm Beach County Penny Sales Tax
- Surplus Real Estate

#### Process Description

- Recent Cost Information from Similar Projects
- Comprehensive Cost Information
- Consistent Methodology for Cost Application

#### Process Description

- Sample Project Areas
  - Single Family Residential
  - Multi-Family Residential
  - Mixed-Use Commercial

#### Process Description

Quantity Estimation

#### Process Description

Inflation

Questions?